

**Field Demonstration of Active Caps: Innovative Capping and In-Situ Treatment Technologies**

**Hazardous Substance Research Center/South & Southwest  
Louisiana State University, Baton Rouge, LA 70803**

**Project Status Report for the period 4/1/02-7/31/02 to:**

**Government of the District of Columbia, Department of Health, Environmental  
Health Administration, 51 N Street NE, Suite 6039, Wash., DC 20002**

**Introduction:** The Hazardous Substance Research Center/South and Southwest (HSRC), Louisiana State University, is conducting comparative validation of innovative “active capping” technologies. The goal of the cap is to ensure contaminants migrating through the cap are sorbed, chemically bound, or degraded and not released into the overlying water. The project seeks to provide site-specific preliminary design information on the application of innovative technologies to the Anacostia River where historically industrial, municipal, and military activities have resulted in potentially high hazardous levels of polynuclear aromatic hydrocarbons (PAHs), polychlorinated biphenyls (PCBs), metals, and other contaminants. The project will also demonstrate, on a field scale, the ability to design and construct caps that will provide treatment of sediment contaminants while simultaneously providing containment. Two sites in the Anacostia River have been tentatively selected for the field demonstration. The following sections provide information on the status of current activities within the project from April 1 through July 31, 2002. Future status reports will be for bimonthly periods.

**Communication:** Descriptive and status reports have been given at AWTA meetings during this reporting period. Also, a special briefing was made to Senator Mary L. Landrieu on July 29, 2002 at the Navy Yard in Washington, DC. Communication on project activity has been maintained with DC Government personnel during and through these meetings. This interaction has benefited the project and is slated to continue.

**Status of Contracting/Subs:** Institutions and companies involved in this demonstration project are listed below along with their respective roles and status (regarding contracting). One subcontract is for the prime field contractor while the remainder are for work to evaluate and demonstrate applicability of specific capping technologies to Anacostia River sediment. These treatability studies provide the information necessary to select or exclude these technologies from the demonstration. Contract status is critical at this stage to ensure that all funds on-hand are obligated prior to September 30, 2002. Obligation of these funds are nearing completion with all except Hull and Associates (Aquablok technology) as discussions on project details are continuing – we anticipate that these discussions will be complete early August allowing time for the contract to be in place early September.

Horne Engineering – Prime Contractor – Horne is responsible for subcontracting and providing expertise in the site characterization work, design and placement of the caps and analysis of the placement and effectiveness of the technology. Contract with Horne is fully executed.

Hart-Crowser, Inc. – Subcontractor for services and support in connection with cap design, evaluation and testing using Biomin EC-100, a natural organic sorbent which encourages sorption-related retardation. Purchase order issued to complete subcontract.

Hull and Associates – Technology uses commercially available Aquablok for control of seepage in the cap. Discussions are continuing between LSU and Hull to complete project agreement.

Carnegie Mellon University and Rice University- Zero-valent iron is being tested (this technology has been demonstrated in groundwater remediation) to encourage dechlorination and metal reduction. Subcontracts are in place for this work.

University of New Hampshire – This treatability test uses a phosphate mineral (Apatite) to encourage sorption and reaction of metals. Subcontract in place.

**Status of Chemical Sampling/Analyses:** Samples were collected from two locations on the Anacostia River on April 19, 2002 in order to initiate treatability testing of the above technologies. Four 55-gallon drums of sediment were collected and chain-of-custody provided to DC DOH as required. LSU and UNH each received 2 drums of sediment. Samples from sediment at LSU were sent for both physical and chemical analysis. Physical properties were obtained from STE in Baton Rouge and results are attached. Chemical analyses (volatiles, semi-volatiles, PCB's (partial and full suites), metals and Hg) have been submitted for analysis but are not yet complete. Analytical results are expected shortly.

**Status of Site Characterization Plan:** The next critical step, while laboratory testing of the candidate technologies is underway is to establish the site characterization plan for locations 1 (Old CSO, West of Navy Yard) and 2 (MGP East of Navy Yard near Corps of Engineers dock. Detailed location data (GPS) was provided earlier to DC DOH with along with photos of the sampling and CoC information from the April 19 activity. The site characterization plan, objectives and some detail have been outlined by Horne Engineering and LSU. A draft characterization plan will be distributed for review by the end of August.

**Planned activity for 4<sup>th</sup> Quarter 2002 into 2003:** As noted above, the balance of 2002 will involve developing the site characterization workplan, distributing the workplan for review and comment, and initiating site characterization. Rapid turnaround of drafts and comments will be necessary during this period to ensure timely completion. During the 4<sup>th</sup> quarter, the project will also report on preliminary conclusions on laboratory treatability studies, allowing us to begin preliminary field construction design. HSRC/S&SW will also be coordinating with cooperating sources of support and

developing the plan to participate in the EPA SITE program (independent 3rd party technology evaluation).

**Planned activity for 2003 to completion:** Activity to the completion of the project from the second quarter of 2003 is listed below:

- Second Quarter 2003
  - Final field construction design
  - Field construction
  - Evaluation of placement effectiveness
- Third Quarter 2003
  - Initiate cap effectiveness evaluation
  - Prepare report on cap placement effectiveness
- Third Quarter 2005
  - Prepare report on cap technology effectiveness
  - Project completion